



Buena Vista County
BEAUTIFUL VIEW

Drainage Department

Buena Vista • Calhoun • Sac

PROJECT CONTACTS

Brian W. Blomme, PE
Drainage Engineer
712-749-2520
bblomme@bvcountyiowa.com

Eric Yunginger
Assistant to the Engineer
712-213-7459
eyunginger@bvcountyiowa.com

CONTRACTOR

McCarty Custom, Inc.
Morgan McCarty, Owner
712-260-2773
mccartycustom@gmail.com

DRAINAGE DISTRICT NO. 101 Buena Vista County

AUGUST 9, 2021

Excavation work continues on the cleanout & repair project of Drainage District No. 101 Buena Vista County. The contractor, McCarty Custom, Inc. of Linn Grove, Iowa has excavated approximately 1,100 linear feet of ditch to date. In addition, the majority of tree clearing near the outlet has been completed.

As excavation continues to work upstream, spoil leveling operations have begun in the lower reaches of the project. Once the initial knockdown of spoil is complete work will begin on replacing surface pipes and tile outlet throughout the project. We request landowners mark any private tile outlets along the project to ensure they are located, evaluated for condition, and replaced if necessary.

As spoil leveling operations begin, we remind landowners and tenants to allow the contractor time to complete the job. Any tillage work done by a landowner or tenant (except that required for weed control measures) inside the project work limits will be considered acceptance of the job, and the contractor will not be required to return for any rock pickup or final grading.

The Drainage Department would like to thank the adjacent landowners for your patience and cooperation throughout the duration of this project. Many variables may impact the proposed schedule and we will work to keep all interested parties informed on any changes.

